

**Grantee: Texas - GLO**

**Grant: B-06-DG-48-0001**

**January 1, 2016 thru March 31, 2016 Performance Report**

---



**Grant Number:**

B-06-DG-48-0001

**Obligation Date:**

06/19/2006

**Award Date:**

06/09/2006

**Grantee Name:**

Texas - GLO

**Contract End Date:****Review by HUD:**

Submitted - Await for Review

**Grant Award Amount:**

\$74,523,000.00

**Grant Status:**

Active

**QPR Contact:**

No QPR Contact Found

**LOCCS Authorized Amount:**

\$74,523,000.00

**Estimated PI/RL Funds:**

\$0.00

**Total Budget:**

\$74,523,000.00

**Disasters:****Declaration Number**

FEMA-DR-1606-TX

**Narratives****Disaster Damage:**

This Action Plan will be used by TDHCA, the agency designated by the Governor to administer these funds, and ORCA to provide CDBG funding for housing, infrastructure, public service, public facility, and business needs in the 29-county area directly impacted by Hurricane Rita on September 24, 2005. These funds will assist with long term recovery efforts and infrastructure restoration.

**Recovery Needs:**

Housing activities will include but are not limited to single & multifamily acquisition, demolition, repair, rehabilitation, reconstruction and new construction as appropriate for the specific local needs to address damage as a result of Hurricane Rita. Flood buyouts of homes damaged by Hurricane Rita in which the owner will repurchase a home are considered housing activities. Funding provided for these housing activities will be in the form of a grant. Non-Housing activities will include but are not limited to FEMA Infrastructure Grant Program match, FEMA Hazard Mitigation Grant Program match (including drainage projects, flood buyouts in which the property is converted into open, undeveloped land, and safe-room and community storm shelters), Natural Resource & Conservation Service flood and drainage projects, roads and bridges, water control facilities, water & wastewater facilities, buildings and equipment, hospitals and other medical facilities, utilities, parks and recreational facilities, debris removal, public/community shelters and loan funds for businesses. All of these activities must be related to addressing damages created by Hurricane Rita.

**Public Comment:****Overall****Total Projected Budget from All Sources****This Report Period**

N/A

**To Date**

\$137,487,513.20

**Total Budget**

\$0.00

\$74,523,000.00

**Total Obligated**

(\$45,431.40)

\$74,477,568.60

**Total Funds Drawdown**

\$484.55

\$74,472,122.15

**Program Funds Drawdown**

\$484.55

\$74,472,122.15

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$484.55

\$74,472,122.15

**Match Contributed**

\$0.00

\$0.00



## Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		68.56%
Overall Benefit Percentage (Actual)		68.54%
Minimum Non-Federal Match	\$3,726,150.00	\$0.00
Limit on Public Services	\$11,178,450.00	\$1,406,537.30
Limit on Admin/Planning	\$11,178,450.00	\$8,235,571.66
Limit on State Admin	\$3,726,150.00	\$3,720,703.55

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

### Overall Progress Narrative:

QPR Q1 2016: 01/01/2016 – 03/31/2016

Key Items:

- 1) Approximately 99% of the total award amount has been disbursed to date.
- 2) Current quarter Expenditures = \$484.55 for Administration consisting of GLO in-house staff time and final staff time allocations for the SETPC State Admin
- 3) Housing:
  - Housing Program is complete - no activity during this quarter
- 4) Infrastructure:
  - Final Planned activity for Dune Restoration project in Jefferson County will utilize remaining funds. Upon completion of this final project the Rita 1 grant will be fully expensed and grant closeout will commence.

### Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0001, Administrative Costs	\$484.55	\$3,726,150.00	\$3,720,703.55
0002, Method of Distbtn NonHsng	\$0.00	\$30,577,195.82	\$30,531,764.42
0003, Method of Distribtn Hsng	\$0.00	\$39,133,452.78	\$39,133,452.78
0004, SETRPC HAP	\$0.00	\$1,086,201.40	\$1,086,201.40



# Activities

**Project # / Title:** 0001 / Administrative Costs

**Grantee Activity Number:** GLO Admin  
**Activity Title:** GLO Admin

**Activity Category:**

Administration

**Project Number:**

0001

**Projected Start Date:**

08/01/2015

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administrative Costs

**Projected End Date:**

08/31/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

Texas General Land Office

Overall	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$5,557.79
Total Budget	\$5,557.79	\$5,557.79
Total Obligated	\$5,557.79	\$5,557.79
Total Funds Drawdown	\$111.34	\$111.34
Program Funds Drawdown	\$111.34	\$111.34
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$111.34	\$111.34
Texas General Land Office	\$111.34	\$111.34
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Texas General Land Office (GLO) will provide Administrative services for the Program under Rita I. Program will serve final non-housing activities in the Jefferson County area.

**Location Description:**

Jefferson County area

**Activity Progress Narrative:**

During the reporting period the GLO continued its administration services for the Rita I Program.



**Accomplishments Performance Measures**

No Accomplishments Performance Measures

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>State Admin - SETRPC Program</b>
<b>Activity Title:</b>	<b>State Admin - SETRPC Program</b>

**Activity Category:**

Administration

**Project Number:**

0001

**Projected Start Date:**

08/01/2013

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Administrative Costs

**Projected End Date:**

08/31/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

Texas General Land Office

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,442.21
<b>Total Budget</b>	(\$5,557.79)	\$4,442.21
<b>Total Obligated</b>	(\$5,557.79)	\$4,442.21
<b>Total Funds Drawdown</b>	\$373.21	\$4,442.21
<b>Program Funds Drawdown</b>	\$373.21	\$4,442.21
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$373.21	\$4,442.21
Texas General Land Office	\$373.21	\$4,442.21
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Texas General Land Office (GLO) will provide Administrative services for the final Housing Program under Rita I. Program will serve final housing activities in the South East Texas Regional Planning Commission (SETRPC) area - serving Hardin, Jefferson and Orange Counties.

**Location Description:**

State Admin of Housing Program in South East Texas Regional Planning Commission Region

**Activity Progress Narrative:**

During the reporting period the State administration services for the SETRPC Program was complete and final expenditures were reported for payroll allocations.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Project # / Title: 0004 / SETRPC HAP**

**Grantee Activity Number: Jefferson County**

**Activity Title: HGAC**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0004

**Projected Start Date:**

02/01/2016

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Planned

**Project Title:**

SETRPC HAP

**Projected End Date:**

12/31/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

Texas General Land Office

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

**To Date**

N/A

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** SETRPC HAP-LMI

**Activity Title:** SETRPC HAP-LMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0004

**Projected Start Date:**

08/31/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

SETRPC HAP

**Projected End Date:**

02/28/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

South East Texas Regional Planning Commission

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,086,201.40
<b>Total Budget</b>	(\$45,431.40)	\$1,086,201.40
<b>Total Obligated</b>	(\$45,431.40)	\$1,086,201.40
<b>Total Funds Drawdown</b>	\$0.00	\$1,086,201.40
<b>Program Funds Drawdown</b>	\$0.00	\$1,086,201.40
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,086,201.40
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Program shall serve the unmet housing needs of Hurricane Rita impacted un-served homeowners of Hardin, Jefferson, and Orange counties. These three counties sustained the most storm damage from Hurricane Rita and have the most un-served applicants remaining for housing recovery. Activities shall include rehabilitation or reconstruction of properties within the defined area. Rehab Activities shall have a Base Unit cap of \$65,000 with maximum optional costs of \$155,000 for site specific needs - for a total maximum cost of \$220,000 per Household. Reconstruction Activities shall have a Base Unit cap of \$135,000 with maximum optional costs of \$155,000 for site specific needs - for a total maximum cost of \$290,000 per Household. Site specific needs may include elevation, Water Well and Septic Systems, Accessibility and Abatement costs. The Program is expected to serve 8 Households, all of which will be of Low to Moderate Income and is anticipated to be completed within 18 months of its proposed starting date of 8/1/13.

**Location Description:**

South East Texas Regional Planning Commission - Hardin, Jefferson and Orange Counties, TX

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/8
# of Singlefamily Units	0	8/8

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	8/0	0/8	8/8	100.00
# Owner Households	0	0	0	8/0	0/8	8/8	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	162
Monitoring Visits	0	14
Audit Visits	0	0
Technical Assistance Visits	0	149
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	14

