

Grantee: State of Texas - GLO

Grant: B-12-DT-48-0001

April 1, 2013 thru June 30, 2013 Performance Report



Grant Number:

B-12-DT-48-0001

Obligation Date:**Award Date:****Grantee Name:**

State of Texas - GLO

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Amount:

\$31,319,686.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

Estimated PI/RL Funds:**Total Budget:**

\$31,319,686.00

Disasters:

Declaration Number

FEMA-4029-TX

Narratives

Disaster Damage:

According to the Texas Governor's website, 2011 was one of the worst wildfire seasons in recent memory. While extensive areas of Texas experienced damage from the 2011 wildfire season, the most significant losses and major damage to homes, businesses, public lands (parks) and other public facilities (hospitals & schools) stemmed from a series of devastating wildfire events within the counties that were Presidentially declared disasters in the 2011 Federal Emergency Management Agency (FEMA) DR-4029-TX major disaster declaration.

Recovery Needs:

A total of 3.9 million acres and approximately 5,900 structures were damaged and/or destroyed in Texas during the 2011 wildfire season, which occurred from November 15, 2010 through October 31, 2011. Many factors contributed to the record breaking season, including the La Niña weather pattern that caused extreme drought conditions, high winds from Tropical Storm Lee, and record breaking high temperatures. These weather conditions combined with the availability of large amounts of dry fuels led to the intensity of these wildfires. Bastrop County specifically experienced the most destructive fire with a final count of 34,457 acres burned and 3,017 homes destroyed and/or severely damaged.

To date, FEMA funds have paid for \$12,887,212 in Public Assistance (PA) grants and \$14,142,999 in Individual Assistance (IA) grants for DR-4029-TX3. Although the amount paid by insurance providers is unknown at this time, it can be inferred that FEMA assistance did not cover the entire amount of remaining damages once insurance payouts had been utilized. CDBG Disaster Recovery funds are invaluable in the recovery of the communities affected and would serve to close the gap of unmet needs.

a. Housing

According to HUD, the top five counties that were most severely impacted by the 2011 wildfire season were Bastrop, Marion, Upshur, Travis, and Montgomery respectively. Although the HUD Needs Assessment identifies both housing and business damage, the GLO has opted to provide housing assistance in Bastrop County only because of the limited housing damage in remaining declared counties.

The GLO also reviewed FEMA Individual Assistance (IA) data (number of IA eligible households) in order to support the determination of providing housing assistance to Bastrop County only; according to FEMA the top five counties with the highest concentration of eligible households are Bastrop, Waller, Travis, Montgomery, and Marion respectively. Although HUD's assessment and FEMA's assessment are slightly different, they are more or less in agreement in that the majority of the need for housing assistance lies within Bastrop.

b. Infrastructure

According to the Texas Forest Service the county that received the highest amount of damage with respect to acreage burned was Cass County (42,630 acres lost), with Bastrop County (35,193 acres lost) coming in second. Based on these numbers, it is clear that the infrastructure needs stretch far beyond Bastrop County (see Appendix F).

Upon review of FEMA Public Assistance (PA) numbers (amount of federal share funding each county is eligible for) it appears that, according to FEMA, Bastrop was the most heavily affected, with Leon, Walker, Gregg, and Upshur counties coming in very closely behind.

As is displayed by the above two data sets, acreage lost does not always indicate the most damage to infrastructure or the level of need with respect to recovery funding. Due to the level of need for recovery funding being spread across many counties within the DR-4029-TX Presidential Declaration, the GLO will be offering a competitive infrastructure grant to all counties that received a declaration for this disaster. Additionally, due to Bastrop County leading in infrastructure loss according to FEMA PA numbers, the GLO will be directly awarding twenty percent (20%) of the eighty percent (80%) allocated to B



Recovery Needs:

astrop County for infrastructure recovery.
c. Economic Development

In order to assess infrastructure needs as it relates to Economic Development, the GLO looks to the HUD Needs Assessment which cites “SBA” for management of its disaster assistance loan program for business real estate repair and replacement as well as content loss (12/22/2011) as the source for the results of that assessment; 23 counties out of the 65 declared under DR-4029-TX have been identified as priority according to the HUD Needs Assessment. When considering those 23 counties identified by HUD, four percent (4%) of the overall need in that subset is related to unmet business needs. The GLO has reviewed FEMA’s most recent IA Summary (“4029-TX Individual Assistance program Summary COB 4.27.12”) and has identified that, out of all 65 declared counties under the DR-4029-TX disaster; nine percent (9%) of the unmet needs are tied to business loss according to FEMA’s SBA data. Due to the percent of business loss being only four percent (4%) and nine percent (9%) respectively, Economic Development will not be a separate piece of Texas’s recovery program; however, eligible Economic Development activities and projects will be allowed should that be a part of an applicant’s infrastructure application.

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$25,368,946.00
Total Budget	\$0.00	\$25,368,946.00
Total Obligated	\$0.00	\$25,368,946.00
Total Funds Drawdown	\$318,085.68	\$923,136.14
Program Funds Drawdown	\$318,085.68	\$923,136.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$169,856.28	\$774,906.74
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		79.20%
Overall Benefit Percentage (Actual)		76.43%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$4,697,952.90	\$0.00
Limit on Admin/Planning	\$6,263,937.20	\$294,261.09
Limit on State Admin	\$1,565,984.30	\$294,261.09

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Public services	\$4,697,952.90	\$0.00

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$15,659,843.00	\$18,851,945.00



Overall Progress Narrative:

WILDFIRE (B-12-DT-48-0001) QPR Q2 2013 &ndash 7/31/2013

During the 2nd quarter of 2013, the Texas General Land Office (GLO) Disaster Recovery (DR) Program had draws totaling \$318,086. GLO continues to make the program available to the residents in the affected area through additional outreach efforts, discussions with Units of Local Government, and administration of both the Housing and Non-housing Wildfire Recovery. The GLO posted an action plan amendment to move \$10.2 million from Housing to Non-Housing which was being reviewed by HUD during the reporting period and has since been approved. This will be reflected next quarter.

HOUSING ACTIVITIES:

During the reporting period, the Down Payment Assistance (DPA) program served one applicant in addition to the one applicant served last quarter while two more are in the pipeline. The Homeowner Assistance Program (Rehab/Reconstruction) Application round closed last quarter and no new applications were received, although 31 of the total received were deemed eligible and moving through the program. The applicants are in the final stages of clearance prior to beginning construction and construction will commence during the 3rd quarter of 2013.

NON-HOUSING ACTIVITIES:

During the reporting period, \$148,229 was expended for Bastrop County Drainage project. Environmental review is still underway. The county along with the GLO are working to narrow the scope for the environmental review as well as amend the grant to include the Erosion Control Project. Additionally, as of this quarter, the National Resource Conservation Service project is underway which will repair and armor drainage culverts indirectly damaged by the wildfires.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0001, Administration	\$62,708.32	\$1,565,984.00	\$294,261.09
0002, Housing	\$107,147.96	\$19,042,370.00	\$480,645.65
0003, Non-Housing	\$148,229.40	\$10,711,332.00	\$148,229.40



Activities

Grantee Activity Number: BASTROP COUNTY DRAINAGE

Activity Title: GLO#

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0003

Projected Start Date:

11/01/2012

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Planned

Project Title:

Non-Housing

Projected End Date:

10/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Bastrop County

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$4,760,592.00
Total Budget	\$0.00	\$4,760,592.00
Total Obligated	\$0.00	\$4,760,592.00
Total Funds Drawdown	\$148,229.40	\$148,229.40
Program Funds Drawdown	\$148,229.40	\$148,229.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Bastrop County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Bastrop County Complex fires resulted in 11,360 acres of heavily burned landscape. This damage impacted nearly all of the Alum Creek watershed and caused extensive erosion control issues. Because of this, the area has experienced abnormally levels of flooding.

>The county has been awarded DR funds to address the issues through a two step approach.

>Step 1. Reseeding and Tree Planting - By reseeding the burned soils and tree plantings, the long term effects will prevent the dangerous soil erosion that will occur if nothing is done. The reseeding of the soils will root the dirt in place. The grasses will absorb light rains and prevent further erosion. Forests are important in preventing soil erosion. Leaves and needles that drop from trees serve as soil cover. When heavy rains fall, their force directly hits the canopy and then debris on the forest floor.

Thus, the rain does not hit the soil directly, so the soil is not eroded. The

>roots of trees that spread out underground also absorb water. Hence, there is minimal surface runoff on the forest floor when it rains.

>Step 2. Drainage Facility Improvements -The armoring of the drainage facilities that were damaged in the fires will allow for appropriate flows of flooding waters away from the soils and into the drainage areas. 28 Sites have been identified for the "armoring" of drainage facilities through the NRCS to prevent the loss of these culverts during future fires. These 28 sites are in numerous sites in the severe burned area and are identified on the attached map.

>CDBG funds will leverage NRCS funding in these projects. Activity will benefit 9,818 persons of which 4,352 or appoxmiately 45% are of Low to Moderate Income.

Location Description:

Bastrop County, Texas - countywide



Activity Progress Narrative:

During the reporting period (04/01/2013-06/30/2013):A total of \$62,000 has been expended for engineering, which the county is self performing. A total of \$86,229.40 was also expended for Planning & Project Delivery (PPD). The NRCS project is currently underway. The County/GLO are working together to amend the grant contract to include the Erosion Control Project .

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: BASTROP DPA LMI

Activity Title: BASTROP DPA LMI

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Planned

Project Number:

0002

Project Title:

Housing

Projected Start Date:

11/01/2012

Projected End Date:

10/31/2014

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Texas General Land Office

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,713,812.00
Total Budget	\$0.00	\$1,713,812.00
Total Obligated	\$0.00	\$1,713,812.00
Total Funds Drawdown	\$17,239.67	\$33,638.74
Program Funds Drawdown	\$17,239.67	\$33,638.74
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$69,403.19)	\$33,638.74
Texas General Land Office	(\$69,403.19)	\$33,638.74
Match Contributed	\$0.00	\$0.00

Activity Description:

General Land Office will be Administering a Downpayment Assistance Program for low to moderate income beneficiaries in the Bastrop County Area. The program is targeted to provide up to \$20,000 in funding per household and should benefit approximately 85 households of which 85 or 100% will be of Low to Moderate Income. Lutheran Social Services will be performing local application intake services, eligibility screening and provide local assistance throughout the program.

Location Description:

Bastrop County, Texas

Activity Progress Narrative:

During the reporting period (04/01/2013-06/30/2013), \$17,239.67 was expended for the Bastrop Down Payment Assistance Housing Program portion of the Bastrop Wildfire CDBG grant. The application period is closed and there are 4 qualified applicants.

During the reporting period a negative expended amount of \$69,403.19 was reported. A reconciliation of draws on the activity was performed along with prior period adjustments to determine this modification.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	2/85



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: BASTROP DPA UN

Activity Title: BASTROP DPA UN

Activity Category:

Homeownership Assistance (with waiver only)

Project Number:

0002

Projected Start Date:

11/01/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Planned

Project Title:

Housing

Projected End Date:

10/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Texas General Land Office

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$190,425.00
Total Budget	\$0.00	\$190,425.00
Total Obligated	\$0.00	\$190,425.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Texas General Land Office	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General Land Office will be Administering a Downpayment Assistance Program in the Bastrop County Area. The program is targeted to provide up to \$20,000.00 in funding per household and should benefit approximately 9 households of which none will be of Low to Moderate Income. Lutheran Social Services will be performing local application intake services, eligibility screening and provide local assistance throughout the program.

Location Description:

Bastrop County, Texas

Activity Progress Narrative:

Under the Bastrop Down Payment Assistance Housing Program there was no activity this quarter that was identified as urgent need.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: BASTROP SF REHAB/RECON

Activity Title: BASTROP SF REHAB/RECON

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Planned

Project Number:

0002

Project Title:

Housing

Projected Start Date:

11/01/2012

Projected End Date:

10/31/2014

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Texas General Land Office

Overall

	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$17,138,133.00
Total Budget	\$0.00	\$17,138,133.00
Total Obligated	\$0.00	\$17,138,133.00
Total Funds Drawdown	\$89,908.29	\$447,006.91
Program Funds Drawdown	\$89,908.29	\$447,006.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$234,021.96	\$447,006.91
Texas General Land Office	\$234,021.96	\$447,006.91
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/Reconstruction Program for Single Family LMI Households in Bastrop County is Administered by GLO with support from Lutheran Social Services. These Homeowner Assistance Program Applications' period was initially open from August 27, 2012 - September 28, 2012; 210 applications were received during this time. The application period is to be re-opened from February 1, 2013 - February 22, 2013 of the next reporting period.

Location Description:

Bastrop County, Texas

Activity Progress Narrative:

During the reporting period (04/01/2013-06/30/2013), \$89,908.29 was expended to support the Bastrop Single Family Rehabilitation /Reconstruction Housing Program portion of the Bastrop Wildfire CDBG grant. During the reporting period an amount greater than the quarterly disbursement amount was reported. The greater amount of \$234,021.96 was determined based on a reconciliation of draws on the activity along with prior period adjustments.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: GLO Admin Services

Activity Title: GLO Admin Services

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0001

Project Title:

Administration

Projected Start Date:

08/01/2012

Projected End Date:

07/31/2014

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Texas General Land Office

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2013

N/A

To Date

\$477,824.00

Total Budget

\$0.00

\$477,824.00

Total Obligated

\$0.00

\$477,824.00

Total Funds Drawdown

\$34,482.89

\$136,777.62

Program Funds Drawdown

\$34,482.89

\$136,777.62

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$34,482.89

\$136,777.62

Texas General Land Office

\$34,482.89

\$136,777.62

Match Contributed

\$0.00

\$0.00

Activity Description:

Administrative services in support of Wildfire Recovery Grants.

Location Description:

Activity Progress Narrative:

During the 2nd Quarter of 2013, the General Land Office (GLO) continued carrying out the administrative responsibilities to assist in the Wildfire recovery.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: HNTB admin services

Activity Title: HNTB admin services

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0001

Project Title:

Administration

Projected Start Date:

08/01/2012

Projected End Date:

07/31/2014

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

HNTB CORPORATION

Overall

Apr 1 thru Jun 30, 2013

To Date

Total Projected Budget from All Sources

N/A

\$947,350.00

Total Budget

\$0.00

\$947,350.00

Total Obligated

\$0.00

\$947,350.00

Total Funds Drawdown

\$13,030.19

\$97,998.53

Program Funds Drawdown

\$13,030.19

\$97,998.53

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$13,030.19

\$97,998.53

HNTB CORPORATION

\$13,030.19

\$97,998.53

Match Contributed

\$0.00

\$0.00

Activity Description:

General Land Office has contracted with HNTB to serve as PMC and provide Administrative Support in the Wildfire Recovery Program.

Location Description:

Statewide Impacted Area - Services will be provided in Austin to serve all impacted areas benefiting from the Grant Programs.

Activity Progress Narrative:

During the 2nd Quarter of 2013 HNTB continued carrying out the administrative responsibilities to assist in the Wildfire recovery.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Lutheran Social Services Admin

Activity Title: Lutheran Social Services Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0001

Project Title:

Administration

Projected Start Date:

08/01/2012

Projected End Date:

07/31/2014

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Lutheran Social Services

Overall

Apr 1 thru Jun 30, 2013

To Date

Total Projected Budget from All Sources

N/A

\$140,810.00

Total Budget

\$0.00

\$140,810.00

Total Obligated

\$0.00

\$140,810.00

Total Funds Drawdown

\$15,195.24

\$59,484.94

Program Funds Drawdown

\$15,195.24

\$59,484.94

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

(\$42,275.57)

\$59,484.94

 Lutheran Social Services

(\$42,275.57)

\$59,484.94

Match Contributed

\$0.00

\$0.00

Activity Description:

General Land Office has contracted with Lutheran Social Services (LSS) for Administrative support in the Wildfire Housing Recovery Program. LSS will provide local housing applicant intake services and beneficiary support services in the impacted area to help identify eligible housing activities.

Location Description:

Bastrop County, Texas

Activity Progress Narrative:

During the 2nd Quarter of 2013, Lutheran Social Services continued carrying out the case management responsibilities to assist in the Wildfire recovery.

During the reporting period a negative expended amount of \$42,275.57 was reported. A reconciliation of draws on the activity was performed along with prior period adjustments to determine this modification.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	0
Monitoring Visits	0	14
Audit Visits	0	0
Technical Assistance Visits	0	149
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0

